

Project Schedule

Project Start: 4/1/2023

Pre-Referendum

4/1/2023 - 9/30/2024

Referendum

10/1/2024-9/30/2025

Pre-Construction

10/1/2025-4/30/2026

Pre-Construction

10/1/2025-3/31/2027

Construction

5/1/2026-3/31/2027

Construction

4/1/2027-9/30/2028

LAA: Schematic Design
SGH: MSE Wall Conceptual Remedial Options Study
OPL: Approval to Proceed to Referendum Phase

Complete 9/30/2024

LAA and SGH: 50% DD Design and MSE Wall & Parking Upgrades
SEQRA Process
Education Campaign
Bond Referendum Vote
BOE Adopt Bond

Complete 9/30/2025

- SGH 100% Design MSE Wall and Parking Upgrades
- SED Permit and Bid Phase

Complete 4/30/2026

- LAA: 100% Design Building Renovations and Alterations
- SED Permit and Bid Phase

Complete 3/31/2027

- MSE Wall Construction and Parking Upgrades
- Construction and Building CO

Complete 3/31/2027

- Building Repairs and Alterations
- Construction
- Mechanical (HVAC) Systems Commissioning and Building CO

Complete 9/30/2028

Project Complete: 9/30/2028