

THE OSSINING PUBLIC LIBRARY
PROJECT COMMITTEE MEETING #48
APRIL 25, 2006

Attending: Joyce Lannert, Walter Ludlum, Edward Falcone (Library)
Sal Coco, Nigel Allyne, Simon Fong (BH&A)
Bob Firneis, Nick Furtado, Doug Hahn (J.M.O.A.)

The meeting began at 11:30 in the site trailer.

Retaining Wall: Nick Furtado is setting up a meeting with the Geo Wall company, and he will report back after the meeting.

Furniture: The rep from Waldners has been in touch with BH&A to finalize the loose furniture/office furniture order.

Phones: EduTek is still working on the phone system bid package, and Bob Firneis will contact them after the meeting to check on the status.

Partition Wall: The steel support for the room divider in the theater was omitted from the plans, and it will cost \$27,000 for the steel alone to add it back in. Sal Coco said that GMS Engineers missed it.

Verizon: The field engineer for Verizon will leave the two existing phone poles in place.

Donor Plaques: Sal Coco will make recommendations to the library on wall plaques and other methods of recognizing donors.

Dedication: The library would like to start planning opening-day events, and the project completion date was discussed. No firm date can be given at this time.

Graffiti Coating: Ed Falcone recommended that anti-graffiti coating be applied to the building foundation as well as the retaining wall. There was general agreement and a quote will be obtained.

The next meeting will be on May 9th at 11:30.

Ed Falcone