

## **PROJECT COMMITTEE NOTES – April 24, 2007**

Attendees: Bob Firneis, Fernando Polletta, Nigel Alleyne, Walter Ludlum, Joyce Lannert, Joan Hraban

### **SPECIAL ISSUES**

Geothermal – Well #2 flushed, 4/17. No full report from John Rice – reached him by phone to clarify what was expected in report:

- consensus of all parties as to what caused the problem
- consensus of all parties on how to correct system balancing - Dan Braatz to review the balancing report of J&M

### **OUTSTANDING ITEMS**

Demolition – Mr. Rodrigues was notified one week before driveway closure was anticipated (4/30) as per lease. Interior work continuing, hand removal of “construction debris” - actual demo scheduled to start 4/30

Punch list items – progress update

notified Fernando that stair riser finish to café space unacceptable  
cabinets for Opacs – Nigel checking number ordered, number supplied  
shelf ends – Library Interiors still owes  
stock of carpeting, tiles – Fernando following thru on obtaining “attic supply”

phone and data lines – what’s working where has to be reviewed

Exterior signage – Nigel to check with contractor re installation date

Snow protection on roof – Nigel to speak to sign contractor re installing extra snow guards

SED information request – Fernando e-mailed Dan Braatz, AKF, no response yet

Additional change orders?

Nigel asked to provide ideas/costs for closing open space between teen room and mezzanine to cut down on noise transfer

NEXT MEETING DATE – May 8, 2007

Joyce Lannert, Building Committee